

Subdivision: Lakota Canyon Ranch **Lot:** 3 **Address:** 291 Deer Valley

To: Walter Bolen, Warrior Acquisitions, LLC

From: Bob Gibson **Phone:** 970-984-0404 **Email:** bob@robertsandmichaels.com

Date: February 21, 2014

Progress: Framing is done. We also have a good part of the siding done. The plumbing rough in is partially done. All the doors and windows are in except for the front door, which we left out until some of the rough in traffic has slowed to prevent damage. Roof is dried in. We have had some good weather over the last 8 or 9 days so we were able to get quite a bit done.

Upcoming Items: Roofing, HVAC dry in, plumbing dry in, electric dry in, and siding are all going on now.



Front of house, there will be rock below the siding. Roof is stocked with shingles for roofers. FYI, the plywood on the ground is for the mud.



North side of home... 18th green in the background.



Start of plumbing rough in.